

### BOND OVERSIGHT COMMITTEE

REGULAR MEETING MONDAY, MAY 16, 2016

## BOND1+ Dollars at Work Birdville Independent School District BitSboond14-net - #BiSDbond14

### COMPLETED PROJECTS

- Transportation Center
  - Fencing Replacement
  - Parking Lot Replacement
- Haltom High School Modular Science Labs
- Modular Science Labs Middle Schools and Shannon HS
- Technology Room Construction Phases 1 and 2
- Fire Alarm System Replacement
  - Richland Elementary
  - Haltom Middle
  - North Ridge Middle



### COMPLETED PROJECTS

- HVAC Controls System Replacements
  - Smithfield Elementary
- Security Fencing at Multiple Elementary Schools
  - All complete except Watauga Elementary and Snow Heights
    - Waiting on completion of construction at Watauga Elementary and North Richland Middle School

# BOND14 Dollars at Work Birdville Independent School birtstelt BiSDbond14 at BISDbond14

#### PROJECTS IN CONSTRUCTION

- West Birdville Elementary Replacement
  - Exterior complete
  - Site paving in progress
  - Flooring to begin soon
  - Completion: Summer 2016
- Haltom High Elevator Replacements
  - Elevator ordered and ready for Summer 2016 installation
  - Completion: Summer 2016
- Birdville High School Additions/Renovations
  - Foundations in progress
  - Significant delays due to weather and unforeseen conditions with underground utilities
  - Completion: Mid to late Fall 2016; depending on continuing weather delays



### PROJECTS IN CONSTRUCTION (continued)

- Watauga Elementary School Additions/Renovations
  - Foundation and masonry walls in progress
  - Significant delays due to weather; Summer 2016 completion in jeopardy
  - Completion: Summer/Fall 2016
- North Richland Middle School Replacement
  - Foundation in progress
  - Significant delays due to weather; Summer 2017 completion still feasible
  - Completion: Summer 2017
- Watauga Middle and Smithfield Middle Science Lab Additions
  - Foundation (Smithfield) and Structural Steel Erection (Watauga) in progress
  - Significant delays due to weather/unforeseen conditions; Summer 2016 completion in jeopardy
  - Completion: Summer/Fall 2016



### PROJECTS IN CONSTRUCTION (CONTINUED)

- Richland Middle School Cafeteria and Kitchen HVAC Replacement
  - Construction begins as soon as school is out for summer
  - Completion: Summer 2016
- Grace Hardeman Exhaust Fan Replacements
  - Construction begins as soon as school is out for summer
  - Completion: Summer 2016
- Snow Heights Elementary EMS System Replacement
  - Construction begins as soon as school is out for summer
  - Completion: Summer 2016



### BIRDVILLE ELEMENTARY SCHOOL BID RESULTS

- Market escalation continues
  - Low bids were over budget
    - Construction bid was \$207 per square foot; Bond budget was \$175 per square foot
    - \$21,950,000 Total project cost projection for construction, abatement, portable relocations, soft costs, etc.
    - \$18,765,000 Total Bond budget
    - \$ 391,487 Program Contingency Balance Construction\*\*
    - \$ 2,793,513
       Haltom MS Water and Sewer System Replacement Budget\*\*
    - \$21,950,000 TOTAL FUNDING FOR BIRDVILLE ELEMENTARY

<sup>\*\*</sup>The Board approved the use of the remaining construction contingency, as well as budget funds from the Haltom MS water/sewer system replacement project, which is scheduled for the end of the Bond program (2018-2019). This school may be replaced as part of the next Bond program and therefore replacement of the sewer and water systems would not be necessary.



### **WEATHER DELAYS**

- Weather delays are significantly impacting our project schedules
- Weather Data

•	32.93 inches	Average	annual rainfall fro	m 2001 to	2014	(prior to Bond	construction)
---	--------------	---------	---------------------	-----------	------	----------------	---------------

- 41.49 inches Actual rainfall from June 2015 to April 30, 2016 (Bond construction to date)
- 126% Percentage of average annual rainfall received since construction began
- 82 Days Average annual rainy days from June 2015 to May 2016 (new construction)
- 124 Actual rainy days from June 2015 to May 9, 2016
- 51% Percentage of average rainfall received during new construction
- 37 Average rainy days from December 2015 to May 2016 (additions/renovations)
- 57 Actual rainy days from December 2015 to May 2016
- 54% Percentage of average rainfall received during additions/renovations



### **WEATHER DELAYS**

- Impact to new construction projects (West Birdville ES and North Richland MS)
  - These projects have longer than typical durations (float time)
  - West Birdville ES
    - Site concrete and remaining utility work would be delayed by further rains
    - Building demolition would be delayed by further rains
    - Building construction will be complete on schedule
  - North Richland Middle
    - Early gains by the contractor have been lost due to rain
    - Utility trenches were damaged by rains and must be reworked
    - The project is on schedule

# BOND14 Bollars at Work Bardville Independent School District Bilsboondillnet #BiSpbondill

### **WEATHER DELAYS**

- Impact to addition and renovation projects
  - Birdville High School
    - The project began with delays from unforeseen underground conditions
    - Rain delays have caused significant delays to foundation work
    - The project cannot complete in time for school (Mid-to-late Fall 2016 completion)
  - Watauga Elementary School
    - Rain delays have caused significant delays to the foundation work
    - The project completion in Summer 2016 is in jeopardy
    - Lunch service is currently in the gym and would have to continue
  - Watauga Middle and Smithfield Middle Science Labs
    - Smithfield MS began with unforeseen underground conditions delays
    - Rain has caused significant delays to the foundation work
    - The project completion in Summer 2016 is in jeopardy.

## PROJECT PHOTOS – West Birdville ES







West Birdville ES

Print #160503843 Date: 05/03/16 Lat/Lon: 32.800348 - 97.283231 Order No. 59818 Aerial Photography, Inc. 954-588-0484

## PROJECT PHOTOS – North Richland Middle







North Richland Middle School

Print #160503783 Date: 05/03/16 Lat/Lon: 32.835273 -97.236285 Order No. 60895 Aerial Photography, Inc. 954-568-0484

## PROJECT PHOTOS – Birdville High School







## PROJECT PHOTOS – Watauga Elementary







## PROJECT PHOTOS – Watauga Middle





## PROJECT PHOTOS – Smithfield Middle





### PROGRAM UPDATE



### **MASTER BUDGET SUMMARY**

DESCRIPTION	AMOUNT
ORIGINAL PROJECT BUDGETS TOTAL	\$152,487,058
PROGRAM CONTINGENCY ADJUSTMENTS	\$7,255,446
REVISED PROJECT BUDGETS TOTAL	\$159,742,504
PROGRAM CONTINGENCY BALANCE - TECHNOLOGY	\$3,457,543
TOTAL BOND PROGRAM BUDGET	\$163,200,047
TOTAL COSTS AND COMMITMENTS TO DATE:	\$128 million




### BOND TECHNOLOGY UPDATE

### PROGRAM OVERVIEW - TECHNOLOGY

### PROJECTS IN PROGRESS

- Network Infrastructure Upgrades
  - Completion: Summer 2016

Campus	Cutover Date			
West Birdville EL	6/3			
Snow Heights EL	6/7			
Holiday Heights EL	6/8			
Richland MS	6/9			
Smithfield EL	6/21			
Haltom MS	6/22			
Haltom HS (1 closet)	6/23			
Shannon HS	6/27			
Richland EL	7/11			
Foster Village EL	7/12			
Mullendore EL*	8/1			
North Oaks MS*	8/2			
Birdville HS*	8/8			









<sup>\*</sup>Ahead of schedule

### PROGRAM OVERVIEW - TECHNOLOGY



### <u>Technology Devices for Wave 2 Campuses</u>

- The Board approved computers and projectors for purchase on April 28.
- Expected Board approval for purchase for laptops, Chromebooks, and iPad Mini devices: May 26
- Technology is already meeting with teachers at each campus
- Completion: August 2016













### PROGRAM OVERVIEW - TECHNOLOGY



### PROJECTS IN PROGRESS (Continued)

- Surface Pro Tablet Devices for Principals, Assistant Principals, and Central Admin
  - Completed
- Project Innovate iPads
  - All Wave 2 schools have been trained and received their iPad Mini.
  - Eight open sessions are scheduled this summer for new hires and any Wave 3 or 4 teachers.
  - Eight advanced classes are scheduled to extend use of iPads to specifically support instruction and professional learning.







