

2018 BOND UPDATE

BOND OVERSITE COMMITTEE MEETING MONDAY, APRIL 20, 2020

MARKET CONDITIONS AND BID RESULTS

Market Conditions

Market has remained stable and mostly favorable

Cheney Hills Elementary (January 2020)

\$28,500,000 Construction Budget

\$<u>27,047,000</u> Top Ranked Proposal

\$ 1,453,000 Construction Budget Balance

Smithfield Elementary/High School Auditorium Upgrades (February 2020)

\$25,400,000 Construction Budget

\$<u>25,213,000</u> Top Ranked Proposal

\$ 187,000 Construction Budget Balance

Pedestrian Bridge and Parking for Cheney Hills Elementary (March 2020)

\$ 2,450,000 Construction Budget

\$ <u>2,890,382</u> Top Ranked Proposal

(\$ 440,382) Construction Budget Balance

COVID-19 IMPACT

- School construction is an essential public works function so projects have not stopped.
- Most of our projects are ground-up new schools so proximity of workers is a low concern.
- So far, little to no measurable effect on our new construction projects.
- Materials could be an issue due to business closures and shelter-in-place orders.

MASTER BUDGET SUMMARY

PROJECT DESCRIPTION	BUDGET	COSTS AND COMMITMENTS	REMAINING Balance
SMITHFIELD ES REPLACEMENT/HIGH SCHOOL AUDITORIUM UPGRADES	\$30,083,509	\$27,515,578	\$2,567,931
HALTOM MS AND RICHLAND MS REPLACEMENT	\$115,775,650	\$105,497,727	\$10,277,923
NEW PARTNER ELEMENTARY SCHOOL	\$33,697,163	\$29,591,419	\$4,105,744
SMITHFIELD MS GYM ADDITION	\$9,804,375	\$9,456,954	\$347,421
HVAC AND ROOFING UPGRADES	\$17,788,396	\$4,076,284	\$13,712,112
CONTROLLED ENTRY AT VARIOUS SCHOOLS	\$3,790,739	\$3,673,378	\$117,361
COLLEGIATE ACADEMY OF BIRDVILLE	\$904,398	\$637,364	\$267,034
PROJECT TOTALS	\$211,844,230	\$180,448,704	\$31,395,526
		_	
2018 BOND BUDGET SUMMARY	AMOUNT		
PROJECT BUDGETS	\$211,844,230		

2018 BOND BUDGET SUMMARY	AMOUNT
PROJECT BUDGETS	\$211,844,230
GENERAL AND ADMINISTRATIVE BUDGET	\$2,415,434
APPROVED CONTINGENCY AND BUDGET TRANSFERS	(\$1,609,279)
TECHNOLOGY	\$40,152,105
PROGRAM TOTALS	\$252,802,490

PROGRAM CONTINGENCY BALANCE \$7,237,395

Note: Remaining balances ae for project soft costs, furniture, fixtures, and equipment.

PROJECT UPDATES CONTROLLED ENTRY AT 15 CAMPUSES

- Architect: VLK
- A replacement contractor is in place and the projects are underway
- Expected completion summer 2020

PROJECT UPDATES ROOFING

- Architect/Engineer: VLK
 - North Ridge MS Kitchen (Complete)
 - Birdville High School (In Progress)

BIRDVILLE HIGH SCHOOL ROOFING



PROJECT UPDATES HVAC

Engineer: EMA

Hardeman ES

Watauga MS

Mullendore ES

Smithfield MS

Francisco ES

North Oaks MS

Birdville HS Art Lab

(Postponed due to COVID-19)

(Postponed due to COVID-19)

(Pending)

(Pending)

(Complete)

(Complete)

(Complete)

PROJECT UPDATES SMITHFIELD MIDDLE SCHOOL GYM

- Architect: VLK
- Contractor: Key Construction
 - Construction in progress
 - Behind schedule
 - Recovery plan in progress
 - August 1, 2020 completion still feasible

SMITHFIELD MIDDLE SCHOOL GYM





PROJECT UPDATES HALTOM AND RICHLAND MIDDLE SCHOOLS

- Architect: PBK
- Contractor: Adolphson and Peterson
 - Site work construction underway
 - On schedule
 - Summer 2021 completion

HALTOM MS AND RICHLAND MS



HALTOM MIDDLE SCHOOL



RICHLAND MIDDLE SCHOOL

PROJECT UPDATES CHENEY HILLS ELEMENTARY

- Architect: VLK
- Contractor: Ratcliff Constructors
 - Construction in progress
 - Pedestrian Bridge contracting/permitting in progress
 - Spring/summer 2021 completion

CHENEY HILLS ELEMENTARY



PROJECT UPDATES

SMITHFIELD ELEMENTARY SCHOOL AND HIGH SCHOOL AUDITORIUM UPGRADES

- Architect: HKS
 - Packaged project for economies of scale
 - Construction in progress
 - Summer 2020 completion (High Schools)
 - Spring/summer 2021 completion (Smithfield ES)

SMITHFIELD ELEMENTARY






TECHNOLOGY UPDATE

COVID-19 IMPACT

- In addition to supporting all BISD teachers and staff during this time, Birdville ISD's Technology Department is also working to support students and families in the abrupt shift from operating in a face-to-face manner to remote and online.
- Birdville ISD is not a one-to-one District. In the fall of 2019, under the 2018 Bond Program, half-class sets of Chromebooks were deployed to half of the District's campuses. The other half were scheduled for the fall of 2020-21.
- The Technology Department began gathering the previously distributed devices from campus classrooms and checking them out to teachers, students, and families during this time.
- So far, little to no measurable effect on our construction projects.

PROJECT UPDATES CONSOLIDATED SECURITY/ INFRASTRUCTURE



Buildingwide Public Address / Lockdown









PROJECT UPDATES CONSOLIDATED SECURITY/ INFRASTRUCTURE

Phase One Campuses – Complete

- Binion
- BCTAL
- Birdville HS
- Green Valley
- Hardeman

- North Ridge MS
- Porter
- Richland HS
- Smithfield MS
- Spicer

- Stowe
- ACFT
- Walker Creek
- Watauga ES
- Watauga MS

PROJECT UPDATES CONSOLIDATED SECURITY/ INFRASTRUCTURE

Phase Two Campuses – Ahead of Schedule

- Admin Building*
- Animal Science*
- Coliseum*
- FAAC*
- Foster Village*
- Francisco*

- Haltom HS**
- Holiday Heights**
- Mullendore*
- North Oaks*
- Smith*
- Snow Heights*

- Transportation*
- Warehouse*

* = Complete

** = In Progress

Staff Chromebooks



Half-class sets of student Chromebooks



Before







Phase One Campuses – Complete

- Birdville ES
- Smith
- Francisco
- Mullendore
- Richland ES
- Smithfield ES

- Snow Heights
- Cheney
- West Birdville
- Holiday Heights
- Foster Village
- Haltom MS

- North Richland
- Richland MS
- North Oaks
- Haltom HS
- Shannon

Phase Two Campuses – Scheduled

- Binion
- Stowe
- Watauga ES
- Hardeman
- Porter
- North Ridge ES

- Spicer
- Green Valley
- Walker Creek
- Watauga MS
- Smithfield MS
- North Ridge MS

- Richland HS
- Birdville HS
- BCTAL
- Administration

PROJECT UPDATES DATA CENTER

'EcoAisle' Containment System

Designed to maximize cooling predictability, capacity, and efficiency.

Incorporates intelligence that adapts the cooling airflow to the load of the IT equipment, providing a reduction in fan energy over conventional cooling systems.





TECHNOLOGY BUDGET SUMMARY

Project Description	Budget	Costs and commitments	Remaining Balance
Consolidated Security / Infrastructure	5,978,105	5,490,168	487,937
Large Venue AV	649,000	300,909	348,091
Projectors / Large Format Displays	3,000,000	204,950	2,795,050
NOC / DR	1,125,000	1,081,711	43,289
Devices	29,400,000	9,107,968	20,292,032
Project Totals	40,152,105	16,185,706	23,966,399

