

BOND PROGRAM UPDATE

BOND OVERSIGHT COMMITTEE MEETING MONDAY, MAY 15, 2017

- Birdville High School
 - Secured Entry Vestibule
 - Athletics, Fine Arts, and Science Additions/Renovations
 - Access Controls Upgrade
- Richland High School
 - Access Controls Upgrade
- Haltom High School
 - Replace Student Elevator
 - Modular Science Labs
 - Access Controls Upgrade
- Shannon High School
 - Modular Science Labs
- Haltom Middle School
 - Modular Science Labs
 - Fire Alarm System Upgrade
 - Potable Water to Track
 - Access Controls Upgrade



- North Oaks Middle School
 - Modular Science Labs
 - Potable Water to Track
 - Access Controls Upgrade
- North Ridge Middle School
 - Fire Alarm System Upgrade
 - Access Controls Upgrade
- Richland Middle School
 - Modular Science Labs
 - Kitchen/Cafeteria HVAC Replacement
 - Access Controls Upgrade
- Smithfield Middle School
 - Science Lab Addition
 - Access Controls Upgrade

- Watauga Middle School
 - Science Lab Addition
 - Potable Water to Track
 - Access Controls Upgrade
- Academy at Carrie F. Thomas
 - Security Fencing
 - Access Controls Upgrade
 - Technology Equipment and Devices
- West Birdville Elementary School
 - Replacement School
- Mullendore Elementary School
 - Security Fencing
 - Access Controls Upgrade



- Smith Elementary School
 - Security Fencing
 - Access Controls Upgrade
 - Technology Equipment and Devices
- Foster Village Elementary School
 - Security Fencing
 - Access Controls Upgrade
- Hardeman Elementary School
 - Added Exhaust Vents
 - Security Fencing
- Green Valley Elementary School
 - Security Fencing

- Holiday Heights Elementary School
 - Security Fencing
 - Access Controls Upgrade
- Binion Elementary School
 - Security Fencing
 - Access Controls Upgrade
 - Technology Equipment and Devices
- Spicer Elementary School
 - Security Fencing
 - Access Controls Upgrade
- Cheney Elementary School
 - Security fencing
 - Access Controls Upgrade
 - Technology Equipment and Devices

- North Ridge Elementary School
 - Security Fencing
 - Access Controls Upgrade
- Stowe Elementary School
 - Security Fencing
 - Access Controls Upgrade
 - Technology Equipment and Devices
- Richland Elementary School
 - Roofing Replacement
 - Security Fencing
 - Fire Alarm Replacement
 - Access Controls Upgrade



- Smithfield Elementary School
 - Security Fencing
 - DDC Controls System
 - Access Controls Upgrade
- Snow Heights Elementary School
 - Security Fencing
 - Access Controls Upgrade
- Porter Elementary School
 - Security Fencing
 - Access Controls Upgrade
- Walker Creek Elementary School
 - Security Fencing
 - Access Controls Upgrade



- Watauga Elementary School
 - Kitchen, Cafeteria, and Science Additions
 - Security Fencing
 - Access Controls Upgrade
 - Technology Equipment and Devices
- Francisco Elementary School
 - Painting
 - Security Fencing
 - Access Controls Upgrade
 - Technology Equipment and Devices
- Transportation Center
 - Added Gates
 - Brick Panel Concrete Fencing
 - New Parking Lot
 - Access Controls Upgrade



PROJECTS IN CONSTRUCTION

- Shannon High School
 - HVAC replacements
- Haltom High School
 - Service Elevator Replacement
- Track Resurfacing/Replacement
 - Haltom Middle
 - North Ridge Middle
 - Richland Middle
 - Smithfield Middle
 - Watauga Middle (replacement)



PROJECTS IN CONSTRUCTION

- Birdville Elementary School
 - Interior finishes in progress
 - Summer 2017 completion

- North Richland Middle School
 - Interior finishes in progress
 - Summer 2017 completion
 - October 2017 completion of Track and Field







PROJECT PHOTOS – Birdville Elementary





PROJECT PHOTOS – Birdville Elementary








PROJECT PHOTOS – Birdville Elementary








PROJECT PHOTOS – North Richland Middle





PROJECT PHOTOS – North Richland Middle








PROJECT PHOTOS – North Richland Middle







MASTER BUDGET SUMMARY

DESCRIPTION	AMOUNT
CONSTRUCTION BUDGET	\$135,259,145
CONTRUCTION COSTS AND COMMITMENTS TO DATE	\$118,348,661
CONSTRUCTION BUDGET BALANCE	\$16,910,484
CONSTRUCTION CONTINGENCY BALANCE	\$O
TECHNOLOGY BUDGET	\$23,756,963
TECHNOLOGY COSTS AND COMMITMENTS TO DATE	\$21,133,236
TECHNOLOGY BUDGET BALANCE	\$2,623,727
SAFETY AND SECURITY CONTINGENCY BALANCE	\$524,758
TECHNOLOGY CONTINGENCY BALANCE	\$2,917,626
CONSTRUCTION TOTAL	\$135,259,145
TECHNOLOGY TOTAL	\$27,199,347
GENERAL AND ADMINISTRATIVE COSTS	\$741,555
GRAND TOTAL	\$163,200,047



PROJECT SAVINGS

BOND14 Dollars at Work

- Closed projects have accrued savings
 - These projects are completed and all costs are reconciled
 - 44 of 92 total projects closed to date
 - Total savings from closed projects: \$1 Million
- Reallocation of savings
 - Budget overages on pending and open projects
 - Future Bond planning
 - Roll forward to next Bond

DEFERRED PROJECTS




- Some projects have been deferred to later in the Bond Timeline
 - Domestic Water and Sanitary Sewer System Replacements
 - Due to potential replacements in the next Bond, perhaps postpone and roll forward
 - \$1,931,965 Shannon High
 - \$1,445,223 Haltom Middle (\$2,793,513 previously allocated to Birdville Elementary)
 - \$3,400,258 Richland Middle
 - \$2,083,660 Smithfield Elementary
 - <u>\$ 643,987</u> Snow Heights Elementary
 - \$9,505,093 TOTAL
 - Courtyard Renovations
 - Consider postponement until completion of the Facility Condition Assessment
 - \$1,062,580 Academy at Carrie F. Thomas
 - <u>\$ 688,710</u> John D. Spicer Elementary
 - \$1,751,290 TOTAL






PROJECTS IN PROGRESS

- Technology Network Closet Construction Phase III
 - 29 network closets at 14 schools
 - On schedule for July 21, 2017 completion
- Security Camera Expansion Phase I
 - 355 security cameras at 19 schools
 - 11 vendors responded to the proposal
 - On schedule for August 11, 2017 completion









58A

58B



PROJECTS IN PROGRESS

- Network Operations Center & Disaster Recovery Site Upgrades – Phase II
 - Server refresh
 - Skyward (Student Information System)
 - Exchange (Email)
 - Hyper-V (virtual server environment)
 - New SSD and Tape Drives for offline backups
 - On schedule for Summer 2017 implementation







PROJECTS IN PROGRESS

- Student & Staff Devices Waves III & IV
 - 2,300 Chromebooks
 - 2,000 iPads
 - 1,500 Laptops
 - 1,500 Lab Desktops
 - 1,100 Standard Desktops
 - 335 Document Cameras
 - 150 Printers
 - 8,885 Total
 - On schedule for Fall 2017 completion





Budget Outlook

DESCRIPTION	AMOUNT
Budget	\$23,756,963
Contingency for Safety & Security	\$524,758
Contingency for Technology	\$2,917,626
Total Cost and Commitments to Date	21,133,236
Total Program	\$27,199,347

